COMPLETION REPORT

1	Name of the Work	Improvements to drains and Asphalting to Medarahalli area and Chikkasandra area in ward no.12 Shettyhalli Sub Division (2 Works Package No: DZ/2017-18(02).
2	Sanctioned Estimate No. and date	CE/DZ/TS/438 & 439/17-18 Dated: 30.12.2017.
3	Head of Account which is chargeable	P0190 (Job Code 012-18-000017 & 012-18-000018)
4	Instrument Order No. and date	EE/DD/WO/ 302 /18-19 dated: 02.02.2019
5	Name of Contractor	Sri M.S. Venkatesh
6	Work started	
7	Work Completion	
8	Time Stipulated for Completion of Work	90 days
9	Delay in Execution of Work	
10	Measurement recorded in	MB No. Page No.
11	Check Measurement of the Asst	
12	Name of the office/official in charge of the work	
	a) Asst. Eng/Junior Engineer	A.P. Shivakumar, AE
	b) Asst. Executive Engineer	H. Kumarappa, AEE

Sanctioned Estimated Amount	Amount Claims as per actually Vide as per bills	Excess	Savings
Rs. 250.00 Lakhs	2,77,07,143.13	-	-

1. Certified that the above has been completed within the stipulated time noted in the
2. Certified that the contractor has delayed and completed the work for which necessary fine recovered
3. Certified that the above work has been executed by the contractor satisfactory in

Assistant Engineer
Ward no.12

Asst.Executive Engineer
Shettyhalli sub division

Executive Engineer
Dasarahalli Division

Scanned by CamScanner